

**WEEKLY  
REPORT:**

- **FEASTER GYM FLOOR AND BLEACHER REPLACEMENT**
- **JAYNES HALL RESTROOM REMODEL**
- **JAYNES 101 RENOVATION**

## Feaster Gym Floor and Bleacher Replacement



Continue to work on removing the gym floor. PP has salvaged a section of the wood. A progress meeting was held 7/1/2014. An unforeseen issue arose involving ground water seeping through the concrete slab up under the existing gym floor. We are working on remedying this issue as quickly as possible. Athletics has asked that an LED scorers table be included in the project— so we are researching cost implications, some electric modifications will be required..

## Jaynes Restroom Remodel

Family Carpet continues to work on installing the bullnose tile. All other tile is installed and grouted. All other materials are onsite ready for install as soon as ceramic tile is complete.



## Jaynes 101 Renovation

Jaynes Hall room 101 & 103 are being renovated, in-house by physical plant staff. The new carpet has been installed in room 103, and is near completion. Demo in 101 JH is complete. Continue working on patching and walls and some electrical work.

